

KERALA STATE CONSTRUCTION CORPORATION

KIIFB-Project Progress Report as on 27.05.2020-SC/ST Development Department Works

SI No:	SPV	Project Code	Project Name	Sub-Project Name	Package Name/Package code	District	Accepted Tender Amount (Cr)	Name of Contractor	Duration of work (Months)	Date of Commencement	Due date of completion	Extended date of completion	Expected date of completion	Current Progress in Detail	Physical Progress (%)
KIIFB PROJECTS - SC/ST DEPARTMENT WORKS															
1	KSCC	SCD002-02-02	Construction of ITI and other buildings at various locations(5)	SCDD - Construction of Govt. ITI at Attipra in Thiruvananthapuram District	SCD002-02-02	Trivandrum	1.96	M/s. Heather Infrastructure Pvt. Ltd.	12	18.09.2018	01.07.2019	27.12.2019		Work completed	100%
2	KSCC	SCD002-02-05	Construction of ITI and other buildings at various locations(5)	SCDD - Construction of Staff quarters (Type II) at Mannanthala in Thiruvananthapuram District	SCD002-02-05	Trivandrum	1.58	Justin Jose. J	12	-	-	-		Agreement executed on 10.05.2018. Building permit yet to be obtained from corporation office. Details and drawings of unauthorized buildings submitted to the Zonel office. Permit not yet received. Agreement with the contractor cancelled due to delay in getting building permit.	-
3	KSCC	SCD002-16-01	Construction of Model Residential School	SCDD - Construction of Model Residential School and Staff quarters at Thonnakkal in Thiruvananthapuram District	SCD002-16-01	Trivandrum	-	-	-	-	-	-		The rates updated after getting NOC for the work and approval for revised TS is obtained . Comparitive statement submitted to KIIFB for approval	-
4	KSCC	SCD003-03-01	Construction of ITI and other buildings at various locations(5)	STDD - Model residential school at Kuttichal, Thiruvananthapuram District	SCD003-03-01	Trivandrum	-	-	-	-	-	-		Comparitive statement submitted to KIIFB	-
5	KSCC	TRAN2-SCD-002-04	Construction of ITI and other buildings at various locations(5)	STDD-Youth Hostel Peringamala,Palode	TRAN2-SCD-002-04	Trivandrum	-	-	-	-	-	-		Revised site location details recieved from STDD on 21.01.2020 only and AR drawing also has to be revised as the original plan cannot be accomadated in the new site.	
6	KSCC	SCD002-02-01	Construction of ITI and other buildings at various locations(5)	SCDD - Construction of New Building for Government ITI at Vetikavala in Kollam District	SCD002-02-01	Kollam	1.112	Shri. Ansaudeen.I	12	30.05.18	29.05.19	22.11.2019		Work completed	100%

7	KSCC	SCD002-04	Construction of Hostels at Various locations	KIIFB - STDD - Construction of New hostel building for boys at Nadukani in Idukki District.	-	Idukki	2.81	Sri.Tellus Stephen, Kizhakkumthala House, Mullapuzhachal P.O, Vazhakkulam-686670	12	18.05.18	17.05.19	31.03.2020.	30.06.2020	Building work allmost complete , Compound wall , Maingate , Roofing Sheet laying Works are progress .	95%
8	KSCC	SCD002-02	Construction of Hostels at Various locations	KIIFB-STDD - Construction of New Academic block building for Vocational Training Centre at Nadukani in Idukki District.	-	Idukki	3.29	Sri. Ramesh Babu, Swathy Constructions, Karthika, Karumpady, Muvattupuzha.	12	15.05.18	14.05.19	15.03.2020		Works completed.	100%
9	KSCC	SCD002-04-02	Construction of Hostels at Various locations	KIIFB -STDD - Construction of Hostel building for Boys at Kodalippara in Idukki District.	SCD002-04-02	Idukki	3.24	Sri. E.M. Madhu, Eettical (H), Poonjar(S) P.O, Kottayam.	12	21.05.18	20.05.19	20.03.2020	31.07.2020	Tile laying inGround floor. Painting works Bathroom fittings are in progress.	90%
10	KSCC	SCD002-04-08	Construction of hostels at various locations	SCDD-Construction of Post-Metric Hostel for Boys at Aluva in Ernakulam District	SCD002-04-08	Ernakulam	3.47	Ashraf. T.Aathandakkal (H) Chengera, Pattimattom P.O	12	30.08.18	29.08.19	-	31.07.2020	Tile work and painting works are in progress.	85%
11	KSCC	SCD002-04 - 07	Construction of Hostels at Various locations	STDD-Construction of Post-Metric Hostel for Girls at Neriyanangalam in Ernakulam District	SCD002-04-07	Ernakulam	3.73	Sri.Bindhu Sudhakaran,M/s Vilakkumadom Construction,Srik ailas.Pravachamb alam,Nemam P.O,Thiruvananthapuram	12	20.02.2019	19.02.2020	-		Site handed over to the contractor on 20.02.2019. Setting out works were started on 26.04.2019.But Due to the objection from local people and the work not started till date.As per the meeting held on 23.10.2019, in presence of honourable MLA Sri Antony John proposal for a new site location is suggested.	0%
12	KSCC	-	Construction of Hostels at Various locations	STDD-Construction of Pre-Metric Hostel for Boys at Pinavoorudi in Ernakulam District	-	Ernakulam	Work not tendered.	-	12	-	-	-	-	Now the project is approved as per order No. SCD002-PA-02 Dated 20.09.2019 of Chief Executive officer, KIIFB. Tender work is in progress	-
13	KSCC	SCD002-07-01	Construction of ITI and other buildings at various locations	KIIFB-SCDD - Construction of New Building for ITI at Ponnani in Malappuram district	SCD002-07-01	Malappuram	N.A	N.A	N.A	N.A	N.A	N.A	N.A	Sanction to be obtained for the revised estimate of Rs. 218.70 lakh	N.A
14	KSCC	SCD002-04-05	Construction of Hostels at Various locations	KIIFB- SCDD Construction of 60 bedded Post Metric Hostel at Kozhinjampara	SCD002-04-05	Palakkad	3.85	Sri. Mohammedkutty Haji	12	18/6/2018	17/6/2019	09/11/2019		Completed in all respects.	100%
15	KSCC	-	Construction of Model Residential School	SCDD - Model Residential school & Quarters Chakkittapara, Kozhikode. AS No. 1563/2016/SCSTDD Tvm for amount 25 crores dt. 21.10.2016	-	Kozhikode	-	-	-	-	-	-	-	Land not handed over by SCSTDD.	-

16	KSCC	SCD002-04 - 15	Construction of Hostels at Various locations	Construction of Pre-Matric Hostel for 100 Boys at Kuttikkol in Kasaragod District	SCD002-04-04	Kasaragod	3.27	Sri. C.L. Abdulla, PWD Contractor, C.L. House, Kizhur, Chandragiri PO, Kasaragod - 671 317	12	05.10.2018	04.10.2019	31.03.2020	31.07.2020	Plastering work completed.Flooring 95% completed. Painting 95% completed.Plumbing completed.handrail fixing completed.water proofing 100%completed.sanitary fittings 70% completed.	90%
17	KSCC	SCD002-04-09	Construction of Hostels at Various locations	Construction of Pre-Matric Hostel for 100 girls at Bedadukka in Kasaragod District	SCD002-04-09	Kasaragod	3.697	Sri. C.L. Abdulla, PWD Contractor, C.L. House, Kizhur, Chandragiri PO, Kasaragod - 671 317	12	05.10.2018	04.10.2019	31.03.2020	31.07.2020	Plumbing work completed.Painting completed.Flooring completed.handrail fixing completed.sanitary fittings completed.retaining wall woki in progress	95%
18	KSCC	SCD002-04-06	Construction of Hostels at Various locations	Construction of Hostel building for 100 plus two students at Vellachal in Kasaragod District	SCD002-04-06	Kasaragod	3.93	Sri. Mohammed Harish B A, Najath House, Baladukka, Nekreje PO, Kasaragod - 671 543	12	13.08.2018	12.08.2019	30.05.2020	29.11.2020	Structural work 90% completed.Laterite Masonry 95% completed.Plastering 90% completed.electrification work in progress.plumbing 65% completed.painting 25% completed.joinary fittings 50%completed.water proofing 70% completed.	85%
19	KSCC	SCD002-08-01	Construction of Model Residential School	Construction of Model Residential School, Hostel, Kitchen Block and Staff Quarters at Peringome in Thaliparamba Taluk in Kannur District	SCD002-08-01	Kannur	12.62	M/s. Hill Track Constructions (P) Ltd., Nadavayal PO, Panamaram, Wayanad - 670 721	18	17.09.2018	16.03.2020	30.05.2020	30.11.2020	School Building -Structural work completed..Plastering work completed.Tile laying 85% completed.AI.fabrication work 40% completed.Grills 80% completed.Plumbing 50% completed.Painting 20% completed.handrail work 80% completed. Hostel Building -Structural work completed.plastering work completed.Tile work 75% completed. Grill 80% completed.Plumbing 50% completed.Handrail 60% completed. Quarters Building -Masonry work completed.Plastering work GF 65%completed,FF 65% completed. Canteen Building -Plastering work 95% completed,PCC completed,Truss work completed	80%
20	KSCC	SCD002-02-04	Construction of ITI and other buildings at various locations(5)	Construction of Building for Pre - Examination Training Centre at Azhikode in Kannur District	SCD002-02-04	Kannur	1.046	Sri.O.C.Ullasan,' Sopanam',Near Kunnav temple,Ambika Road,Pallikkunnu,Kannur- 670004	12	25.10.2019	24.10.2020	-	23.01.2021	G.F Slab concreting 50% completed,balance slab centering in progress.	35%
21	KSCC	SCD002-04	Construction of Hostels at various locations	Construction of Pre-Matric Hostel for 30boys at Kadirur in	SCD002-04-11	Kannur	1.637	Sri.M.Muhammed Kunji,Masthikun	12	28.10.2019	27.10.2020	-	26.01.2021	G.F Slab concreting completed	20%

22	KSCC	SCD003-04	Construction of Model Residential School	Construction of Model Residential School, Hostel, Kitchen Block and Staff Quarters at Aralam in Kannur District	SCD003-04-01	Kannur	15.88	M/s. Hill Track Constructions (P) Ltd., Nadavayal PO, Panamaram, Wayanad - 670 721	18	02.11.2018	01.05.2020	01.11.2020	01.11.2020	<p>Boundary compound wall 400 mtr Compound wall Completed (800 mtr is to be done). School building - Structure completed</p> <p>Walls and plastering work completed</p> <p>Flooring completed except veranda and stairs</p> <p>Ground floor toilets.. tiles and plumbing works completed</p> <p>Doors and safety grills completed</p> <p>Septic tanks completed</p> <p>External primer work and sanitary fitting works in progress.</p> <p>Staff Quarters-Structural work completed upto GF columns</p> <p>Shade works 50% completed</p> <p>Centering and shuttering works for GF slab in progress</p> <p>Boys hostel- Structure completed</p> <p>Walls completed</p> <p>Plastering inside 90% completed, outside 80% completed</p> <p>Flooring GF 50%, FF 40%</p> <p>Doors and safety grills GF 90%</p> <p>GF toilets Tiles and sanitary works completed</p> <p>Primer work interior and exterior 70% completed</p> <p>Girls hostel- Structure completed</p> <p>Laterite work completed</p> <p>Plastering inside completed, outside 35% completed</p> <p>Doors and safety grills completed</p> <p>Toilet blocks.. tile and sanitary works completed</p> <p>Flooring in progress</p>	70%
23	KSCC	SCD002-04	Construction of Hostels at Various locations	Construction of Post-Matric Hostel for 40 Boys at Thana in Kannur District	SCD002-04-10	Kannur	1.57	Sri.Baby Joseph,Thachilettu House,Kuniyanpuzha.P.O,Kannur -670632	12	15.10.2019	14.10.2020	-	13.01.2021	<p>Ground floor slab centering work in progress.</p> <p>Septic tank work completed</p>	18%