

KERALA STATE CONSTRUCTION CORPORATION

KIIFB-Project Progress Report as on 27.05.2020-Home (Judiciary) Department

Sl No:	SPV	Project Code	Project Name	Sub-Project Name	Package Name/Package code	District	Accepted Tender Amount (Cr)	Name of Contractor	Duration of work (Months)	Date of Commencement	Due date of completion	Extended date of completion	Expected date of completion	Current Progress in Detail	Achieved
1	KSCC	HOM001-01	Construction of Court Complex at Thalassery in Kannur District	Construction of Court Complex at Thalassery in Kannur District	-	Kannur	55	-	-	-	-	-	-	work under tendering process.Tender finalised.Saction to be obtained from Tender sanction committee.	0%
2	KSCC	HOM001-02	Construction of Court Complex at Koothuparamba in Kannur District	Construction of Court Complex at Thalassery in Kannur District	-	Kannur	25	-	-	-	-	-	-	DPR submitted for AS to KIIFB.Estimate amount is 25 Crore	0%
3	KSCC		Construction of Court Complex at Nedumkamdam in Idukki District	Construction of Court Complex at Nedumkamdam in Idukki District	-	Kottayam	-	-	-	-	-	-	-	DPR under Preparation	
4	KSCC		Construction of Court-Complex at Peerumedu in Idukki District	Construction of Court-Complex at Pecrumedu in Idukki District	-	Idukki	-	-	-	-	-	-	-	DPR under Preparation.	
5	KSCC		Construction of Court Complex at Ranni in Kottayam District	Construction of Court Complex at Ranni in Kottayam District		Kottayam	26.42							DPR Submitted for AS to KIIFB. Estimate Amount is Rs. 26.42 Crore	
6	KSCC		Construction of Court Complex at Palakkad in Palakkad District	Construction of Court Complex at Palakkad in Palakkad District		Palakkad	68.33							DPR Submitted for AS to KIIFB. Estimate Amount is Rs. 68.33 Crore	